# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Improvements of Roads in Badrappa Layout (Shaneeq Tailor House surrounding near Kashinagar) in Ward no. 7 Kodigehalli sub Divn. |
| 2 | Amount of Work Portion | 2882677.10 |
| 3 | Estimated Cost | 30.00 |
| 4 | Name of contractor | M. Thirunagundra |
| 5 | Agreement No. | 06/16-17 |
| 6 | No. and date under which work order issued | 06/16-17, D: 26-04-16 |
| 7 | Time limit originally fixed for completion | 90 Days. |
| 8 | Date of application by the contractor for granting extension of time | 26-07-2016 |
| 9 | Date of receipt of application in the sub division office | 26-07-2016. |
| 10 | Extension granted if any | ~~No~~ |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract. | |
| 12 | Work carried out during 1st extension | Yes |
| 13 | Work carried out during 2nd extension | |
| 14 | Time now applied for | 108 dy. |
| 15 | Date of recommending time limit applied for | 108 dy |
| 16 | Whether the orginal application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | Yes |
| 18 | Probable time required for completion of remaining work | 20%. |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | |
| 20 | Whether notice as per clause of contract has been issued. | 90 days. |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Basic SB work has been taken on Spot Penalty not Imposed |
| 22 | Remarks of the EE with the daily rate of penalty proposed | As per the ~~AEE~~ penalty not Imposed |

Assistant Engineer

Assistant Executive Engineer

~~Executive Engineer~~
Byatarayanapura Division

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92